



FAX: (255 22) 2124914, 2118905  
PHONE: (255 22) 2115079/80, 2111951.  
AFS: HTDQYOYO  
Email: [tcaa@tcaa.go.tz](mailto:tcaa@tcaa.go.tz), [ais@tcaa.go.tz](mailto:ais@tcaa.go.tz)  
Website: [www.tcaa.go.tz](http://www.tcaa.go.tz)

UNITED REPUBLIC OF TANZANIA  
TANZANIA CIVIL AVIATION AUTHORITY  
Aeronautical Information Services  
P.O. Box 2819, DAR ES SALAAM  
Tetex House, 4<sup>th</sup> Floor, Pamba Road

AIP

Supplement 03/09  
29 March 2009

## AERODROMES (AD)

### S 03 Julius Nyerere International Airport – HTDA

The Airport is undergoing major rehabilitation that covers resurfacing and or reconstruction on Runways, Taxiways and Aprons. The project is expected to be completed by July 2010. The tentative dates are as indicated below. However the actual dates and condition of movement areas will be published by NOTAM accordingly.

PROJECT	START DATE	END DATE
Remaining works for new turning pad at 05	01/03/2009	31/03/2009
Construction of new TWY 'P' link	01/12/2008	30/06/2009
Construction of new TWY 'P' Extension	26/01/2009	31/10/2009
Resurfacing of RWY 14-32	02/02/2009	31/03/2009
Resurfacing and widening of TWY 'T'	01/04/2009	30/05/2009
Resurfacing and widening of TWY 'U'	01/05/2009	30/06/2009
Resurfacing and widening of TWY 'Q'	01/05/2009	30/06/2009
Resurfacing and widening of TWY 'W'	15/06/2009	15/07/2009
Resurfacing and widening of TWY P2 - Existing	15/07/2009	15/10/2009
Resurfacing and widening of TWY 'X'	15/10/2009	15/11/2009
Resurfacing and widening of TWY P3 - Existing	15/11/2009	15/03/2010
Resurfacing and widening of TWY 'Y' & 'Z'	15/03/2010	15/05/2010
Resurfacing and widening of access to cargo apron	15/04/2010	15/05/2010
Resurfacing of Terminal I APRON	01/05/2010	30/06/2010
Resurfacing of ring road at Terminal II APRON	15/06/2010	15/07/2010

The construction work structure is shown on the attachment to this Supplement.

ATTACHMENT T O SUPPLEMENT 03/2009

